



HENRY COUNTY SOIL AND WATER CONSERVATION DISTRICT

1500 Klondike Road, Suite A109

Conyers, Georgia 30094

Telephone: 770-761-3020

FAX: 770-761-3022

To whom it may concern,

On September 8, 2014, the Henry County Soil and Water Conservation District voted to enact the following Erosion, Sedimentation and Pollution Control (ES&PC) Plan review policy:

The applicable ES&PC Plan Review Checklist must be correctly completed and included on the plan for the plan to be reviewed.

Should you have any questions or concerns regarding this policy, please contact Guerry Thomas at 470-226-4698 or by email at gthomas@gaswcc.org. This policy will be enacted as of September 8, 2014.

Respectfully,

A handwritten signature in cursive script that reads "Dave Almand".

Dave Almand, Chairman

Henry County Soil and Water Conservation District

**EROSION, SEDIMENTATION & POLLUTION CONTROL PLAN CHECKLIST
STAND ALONE CONSTRUCTION PROJECTS**

SWCD: _____

Project Name: _____ Address: _____

City/County: _____ Date on Plans: _____

Plan Page #	Included Y/N
<input type="text"/>	<input type="text"/>

TO BE SHOWN ON ES&PC PLAN

1 The applicable Erosion, Sedimentation and Pollution Control Plan Checklist established by the Commission as of January 1 of the year in which the land-disturbing activity was permitted.

(The completed Checklist must be submitted with the ES&PC Plan or the Plan will not be reviewed)

<input type="text"/>	<input type="text"/>
----------------------	----------------------

2 Level II certification number issued by the Commission, signature and seal of the certified design professional.

(Signature, seal and Level II number must be on each sheet pertaining to ES&PC plan or the Plan will not be reviewed)

<input type="text"/>	<input type="text"/>
----------------------	----------------------

3 Limit of disturbance shall be no greater than 50 acres at any one time without prior written authorization from the EPD District Office. If EPD approves the request to disturb 50 acres or more at any one time, the plan must include at least 4 of the BMPs listed in Appendix 1 of this checklist.*

(A copy of the written approval by EPD must be attached to the plan for the plan to be reviewed.)

<input type="text"/>	<input type="text"/>
----------------------	----------------------

4 The name and phone number of the 24-hour local contact responsible for erosion, sedimentation and pollution controls.

<input type="text"/>	<input type="text"/>
----------------------	----------------------

5 Provide the name, address and phone number of primary permittee.

<input type="text"/>	<input type="text"/>
----------------------	----------------------

6 Note total and disturbed acreage of the project or phase under construction.

<input type="text"/>	<input type="text"/>
----------------------	----------------------

7 Provide the GPS location of the construction exit for the site. Give the Latitude and Longitude in decimal degrees.

<input type="text"/>	<input type="text"/>
----------------------	----------------------

8 Initial date of the Plan and the dates of any revisions made to the Plan including the entity who requested the revisions.

<input type="text"/>	<input type="text"/>
----------------------	----------------------

9 Description of the nature of construction activity.

<input type="text"/>	<input type="text"/>
----------------------	----------------------

10 Provide vicinity map showing site's relation to surrounding areas. Include designation of specific phase, if necessary.

<input type="text"/>	<input type="text"/>
----------------------	----------------------

11 Identify the project receiving waters and describe all sensitive adjacent areas including streams, lakes, residential areas, wetlands, etc. which may be affected.

<input type="text"/>	<input type="text"/>
----------------------	----------------------

12 Design professional's certification statement and signature that the site was visited prior to development of the ES&PC Plan as stated on page 15 of the permit.

<input type="text"/>	<input type="text"/>
----------------------	----------------------

13 Design professional's certification statement and signature that the permittee's ES&PC Plan provides for an appropriate and comprehensive system of BMPs and sampling to meet permit requirements as stated on page 15 of the permit.*

<input type="text"/>	<input type="text"/>
----------------------	----------------------

14 Clearly note the statement that "The design professional who prepared the ES&PC Plan is to inspect the installation of the initial sediment storage requirements and perimeter control BMPs within 7 days after installation.**"

<input type="text"/>	<input type="text"/>
----------------------	----------------------

15 Clearly note the statement that "Non-exempt activities shall not be conducted within the 25 or 50-foot undisturbed stream buffers as measured from the point of wrested vegetation without first acquiring the necessary variances and permits."

<input type="text"/>	<input type="text"/>
----------------------	----------------------

16 Clearly note the statement that "Amendments/revisions to the ES&PC Plan which have a significant effect on BMPs with a hydraulic component must be certified by the design professional.**"

<input type="text"/>	<input type="text"/>
----------------------	----------------------

17 Clearly note the statement that "Waste materials shall not be discharged to waters of the State, except as authorized by a section 404 permit.**"

<input type="text"/>	<input type="text"/>
----------------------	----------------------

18 Clearly note statement that "The escape of sediment from the site shall be prevented by the installation of erosion and sediment control measures and practices prior to land disturbing activities."

- 19 Clearly note statement that "Erosion control measures will be maintained at all times. If full implementation of the approved plan does not provide for effective erosion control, additional erosion and sediment control measures shall be implemented to control or treat the sediment source."
- 20 Clearly note the statement "Any disturbed area left exposed for a period greater than 14 days shall be stabilized with mulch or temporary seeding."
- 21 Any construction activity which discharges storm water into an Impaired Stream Segment, or within 1 linear mile upstream of and within the same watershed as, any portion of an Biota Impaired Stream Segment must comply with Part III. C. of the Permit. Include the completed Appendix 1 listing all the BMPs that will be used for those areas of the site which discharge to the Impaired Stream Segment.*
- 22 If a TMDL Implementation Plan for sediment has been finalized for the Impaired Stream Segment (identified in item 21 above) at least six months prior to submittal of NOI, the ES&PC Plan must address any site-specific conditions or requirements included in the TMDL Implementation Plan.*
- 23 BMPs for concrete washdown of tools, concrete mixer chutes, hoppers and the rear of the vehicles. Washout of the drum at the construction site is prohibited.*
- 24 Provide BMPs for the remediation of all petroleum spills and leaks.
- 25 Description of the measures that will be installed during the construction process to control pollutants in storm water that will occur after construction operations have been completed.*
- 26 Description of the practices that will be used to reduce the pollutants in storm water discharges.*
- 27 Description and chart or timeline of the intended sequence of major activities which disturb soils for the major portions of the site (i.e., initial perimeter and sediment storage BMPs, clearing and grubbing activities, excavation activities, utility activities, temporary and final stabilization).
- 28 Provide complete requirements of inspections and record keeping by the primary permittee.*
- 29 Provide complete requirements of sampling frequency and reporting of sampling results.*
- 30 Provide complete details for retention of records as per Part IV.F. of the permit.*
- 31 Description of analytical methods to be used to collect and analyze the samples from each location.*
- 32 Appendix B rationale for NTU values at all outfall sampling points where applicable.*
- 33 Delineate all sampling locations, perennial and intermittent streams and other water bodies into which storm water is discharged.*
- 34 A description of appropriate controls and measures that will be implemented at the construction site including: (1) initial sediment storage requirements and perimeter control BMPs, (2) intermediate grading and drainage BMPs, and (3) final BMPs. For construction sites where there will be no mass grading and the initial perimeter control BMPs, intermediate grading and drainage BMPs, and final BMPs are the same, the plan may combine all of the bmps into a single phase.*
- 35 Graphic scale and north arrow.
- 36 Existing and proposed contour lines with contour lines drawn at an interval in accordance with the following:

Map Scale	Ground Slope	Contour Intervals, ft.
1 inch = 100ft or larger scale	Flat 0 - 2%	0.5 or 1
	Rolling 2 - 8%	1 or 2
	Steep 8% +	2,5 or 10

- | | | |
|--------------------------|--------------------------|---|
| <input type="checkbox"/> | <input type="checkbox"/> | 37 Use of alternative BMPs whose performance has been documented to be equivalent to or superior to conventional BMPs as certified by a Design Professional (unless disapproved by EPD or the Georgia Soil and Water Conservation Commission). Please refer to the Alternative BMP Guidance Document found at www.gaswcc.org . |
| <input type="checkbox"/> | <input type="checkbox"/> | 38 Delineation of the applicable 25-foot or 50-foot undisturbed buffers adjacent to state waters and any additional buffers required by the Local Issuing Authority. Clearly note and delineate all areas of impact. |
| <input type="checkbox"/> | <input type="checkbox"/> | 39 Delineation of on-site wellands and all state waters located on and within 200 feet of the project site. |
| <input type="checkbox"/> | <input type="checkbox"/> | 40 Delineation and acreage of contributing drainage basins on the project site. |
| <input type="checkbox"/> | <input type="checkbox"/> | 41 Provide hydrology study and maps of drainage basins for both the pre- and post-developed conditions.* |
| <input type="checkbox"/> | <input type="checkbox"/> | 42 An estimate of the runoff coefficient or peak discharge flow of the site prior to and after construction activities are completed. |
| <input type="checkbox"/> | <input type="checkbox"/> | 43 Storm-drain pipe and weir velocities with appropriate outlet protection to accommodate discharges without erosion. Identify/Delineate all storm water discharge points. |
| <input type="checkbox"/> | <input type="checkbox"/> | 44 Soil series for the project site and their delineation. |
| <input type="checkbox"/> | <input type="checkbox"/> | 45 The limits of disturbance for each phase of construction. |
| <input type="checkbox"/> | <input type="checkbox"/> | 46 Provide a minimum of 67 cubic yards of sediment storage per acre drained using a temporary sediment basin, retrofitted detention pond, and/or excavated inlet sediment traps for each common drainage location. Sediment storage volume must be in place prior to and during all land disturbance activities until final stabilization of the site has been achieved. A written justification explaining the decision to use equivalent controls when a sediment basin is not attainable must be included in the plan for each common drainage location in which a sediment basin is not provided. A written justification as to why 67 cubic yards of storage is not attainable must also be given. Worksheets from the Manual must be included for structural BMPs and all calculations used by the design professional to obtain the required sediment storage when using equivalent controls. When discharging from sediment basins and impoundments, permittees are required to utilize outlet structures that withdraw water from the surface, unless infeasible. If outlet structures that withdraw water from the surface are not feasible, a written justification explaining this decision must be included in the plan. |
| <input type="checkbox"/> | <input type="checkbox"/> | 47 Location of Best Management Practices that are consistent with and no less stringent than the Manual for Erosion and Sediment Control in Georgia. Use uniform coding symbols from the Manual, Chapter 6, with legend. |
| <input type="checkbox"/> | <input type="checkbox"/> | 48 Provide detailed drawings for all structural practices. Specifications must, at a minimum, meet the guidelines set forth in the Manual for Erosion and Sediment Control in Georgia. |
| <input type="checkbox"/> | <input type="checkbox"/> | 49 Provide vegetative plan, noting all temporary and permanent vegetative practices. Include species, planting dates and seeding, fertilizer, lime and mulching rates. Vegetative plan shall be site specific for appropriate time of year that seeding will take place and for the appropriate geographic region of Georgia. |

*If using this checklist for a project that is less than 1 acre and not part of a common development but within 200 ft of a perennial stream the * checklist items would be N/A.

Effective January 1, 2014